

**Kingdom of Cambodia
Ministry of Rural Development (MRD)**

**Climate-Friendly Agribusiness Value Chains Sector
Project (CFAVC)**

**Summary FSDD Progress Work
of MRD Subprojects**

As of 26 January 2022

- 1. Identified Road Subprojects**
- 2. Summary Subprojects Progress of MRD**
- 3. Detailed Engineering Design (DED)**
- 4. Environmental Safeguards**
- 5. Social Safeguards and Resettlement Work**
- 6. Procurement Work**
- 7. Issue and Recommendations**
- 8. Next Month Work Plan**

1. Identified Road Subprojects

Rural Road Subprojects of CFAVC were Identified and Selected for Survey and Study within 3 Batches.

Batch	Year	Length (km)	No. Subprojects (Connected to AC)	Status of Surveys (Topo, Traffic Volume, Soil Investigation)
Batch 1	2020	71.10	8	Completed
Batch 2	2021	100.124	20	Completed
Batch 3	2022	100.73	16	Completed
Total		271.954	44	

2. Summary Subprojects Progress of Ministry of Rural Development

No.	Batch	Province	Connecting Agricultural Cooperative (AC)	Length (km)	Total Length (km)	Status
1	Batch 1	Kampot	2	20.052	71.10	<ul style="list-style-type: none"> - Completed Survey Works - Completed Feasibility Study Report - Completed Detailed Engineering Design - Completed Environment Work and - Completed Resettlement works. - Construction in Progress
		Takeo	2	14.67		
		Tboung Khmum	2	21.774		
		Kampong Cham	2	14.603		
2	Batch 2	Kampot	4	22.061	100.12	<ul style="list-style-type: none"> - Completed Survey Works - Completed Feasibility Study Report - Completed Detailed Engineering Design - Completed Environment Work and - Ongoing Resettlement works: all category B. DRP TK submitted to ADB 16 Jan 23, preparing DRP for KC, Kampot and TBK.
		Takeo	5	26.737		
		Tboung Khmum	7	29.261		
		Kampong Cham	4	22.065		

2. Summary Subprojects Progress of Ministry of Rural Development (Cont.)

No.	Batch	Province	Connecting Agricultural Cooperative (AC)	Length (km)	Total Length (km)	Status
3	Batch 3	Kampot	4	20.36	100.73	<ul style="list-style-type: none"> - Completed Survey Works - Completed Feasibility Study Report - Ongoing Detail Engineering Design 94% - Environment Work 95% - Resettlement works: TBK & KC Cat. B, Demarcated 6/6, start DMS 26 Dec 22, TK and KP conducted screening/ categorization
		Takeo	6	46.91		
		Tboung Khmum	4	22.06		
		Kampong Cham	2	11.40		
	Total		44	272.0		

3. Detailing Engineering Design (DED)

DED Road Subproject Batch 3 (2022)

- Submitted all drawings: TBK on 20 Sept, KC on 27 Oct, TK on 23 Nov 2022 and KP on 7 Dec 2022.
- BOQ: TBK and KC completed early Dec 22, TK will complete end Dec 22 and KP will complete at end Jan 2023
- Overall Detail Engineering Design Batch 3: 94%

4. Environmental Safeguards

Preparing IEE report road Batch III (2022):

- ▶ Conducted Public consultation meeting of 16 road subprojects in October 2022
- ▶ First Drafted IEE Shared with CS1's Environment specialist to review on 20 November 2022. Revised Drafted IEE submitted to CS1's for review 18 January 2023. IEE and EMP report **95%**

5. Social Safeguards and Resettlement Work

A. Road Subproject Batch I: Completed all 4 packages

B. Road Subproject Batch II:

- ▶ 1) Takeo –Cate. B: DMS data 15 Sept, Draft DRP submitted to GDR on 14 Nov. DRP report submitted to ADB (16 January 2023 by GDR).
- ▶ 2) Kampong Cham –Cat. B, Completed DMS week1 Aug 22. Received some data from GDR: PCM Minutes, Photos, PIB, GRM on 24 Nov 2022. Received DMS data 9 Jan 23. Draft DRP preparation
- ▶ 3) Kampot –Cat. B, Completed DMS week1 Aug 22. Received some data from GDR: Categorization, PCM minutes Photo, RC/GR, PIB on 17 Nov 2022. Received DMS data 9 Jan 23. Draft DRP preparation .
- ▶ 4) Tboung Khmum –Cate. B. GDR Completed field DMS week1 Nov 22. DRP preparing drafted general outline including subproject information and annexes, will submit to GDR on week 1 Jan 2023. GDR Preparing DMS data entry.

C. Road Subproject Batch III:

- TBK and KC: Screening in Week1 November 2022. Doc Cat. B sent to GDR on 28 Nov 22. Demarcated pegging 6/6. GDR start DMS 26 Dec 22.
- TK and KP: Conducted Screening categorization with GDR 3rd week January 2023

6. Procurement Work

Batch/ Package	Date of Invitation for Bids	Deadline for bid submission	Submission of BER (for prior) / Submission of BER and signed contract (for post)	Date of signing the contract	Name of the winning contractor
<u>Batch 1</u>					
Takeo	19-Mar-21	12-May-21	ADB provided NOL 12 Oct 2021 (Lot2 TK4), and 08 Nov 2021 (Lot1 TK3)	18-Jan-2022	1. Henan Water Construction Group Co., Ltd 2. Hout Chhoeun Construction Co., Ltd.
Tboung Khm	2-Jun-21	2-Jul-21	ADB provided NOL 25 Oct 2021	17-May-2022	3. Heng Sambath Co., Ltd Import Export Transportation and Construction
Kampong Cham	2-Jun-21	2-Jul-21	ADB provided NOL 25 Oct 2021	09-May-2022	4. MTA Construction Co., Ltd.
Kampot	1 st week of Aug 2021.	9-Sep-21	BER submitted to ADB on 02 Nov 2021	29-June-2022	5. Royal Mekong Construction & Development Pte., Ltd
<u>Batch 2</u>					
Prepared drafted Bidding Documents Road Subprojects Batch 2					
Takeo	29 Sept 2022	27 October 2022	BER preparation		
Kampot & KC	Feb 23				

7. Issue and Recommendations

▶ **ISSUES**

- ▶ Waiting time on DMS data entry and Replacement Cost Study (RCS) to delay in DRP preparation of batch 2.

▶ **RECOMMENDATIONS/SOLUTIONS**



8. Next Month Work Plan

- **DED:**
 - Planned to submit BOQ KP end January 2023
- **Resettlement work:**
 - Batch 2:
 - DRPs report preparation KP, KC and TBK
 - Prepare Free Zone TK
 - Batch 3:
 - Categorization TK and KP



Thanks you!!

